2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	FMT 3088
THE FOLLOWING ITEMS HAND 334	AVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH CFR 156.170 ONS -2 -2 S
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I. ALL TRANSFER PIPING SYSTEMS AND
NA	ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
THE ABOVE ITEMS CHECK	ED, TESTED AND VERIFIED BY:

V = VOLUME OF TANK(S) IN BARRELS

NOTES:

APL = ALLOWABLE PRESSURE LOSS IN INCHES OF WATER

14.70psi = 406.8 inches of H2O 1psi = 27.67 inches of H2O

1oz. = 1.729 inches OF H2O

1 inch = 25.40 mm1 inch = 2.54 cm Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER **OPERATIONS SECTION 61.00-61.306** VESSEL: __FWT_ 3088 OFFICIAL NUMBER:____ (1 26 325 TESTING LOCATION: 191 FLT MAXIMUM LOADING RATE (BPH) 5,000 TANK(S) TESTED: ALL PRESSURE INDICATOR: MANORETER VESSEL OWNER AND ADDRESS: FUT 2360 PIFTH ST. MANDEVILLE TEST RESULTS BEGINNING PRESSURE: 28" 012 H42" BEGINNING TIME: 1330 ENDING TIME: _______1400 ENDING PRESSURE: 28" or Has TOTAL PRESSURE LOSS: _____ ALLOWABLE PRESSURE LOSS: ____ 2.2 "___ H20 NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS" THIS VESSEL HAS BEEN TESTED IN ACCORDANCE WITH SECTION 61.304F, AND IS CONSIDERED VAPOR TIGHT. HUUAL (PRINT) WITNESS: WALT ____(SIGN) TESTER: こへて AFFILIATION OF WITNESS CALCULATION OF ALLOWABLE PRESSURE LOSS: $0.861 \times \frac{15.7}{(TP)} \times (\frac{5.000}{(L)} / \frac{30.706}{(V)}) = \frac{2.2}{(APL)}$ TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (1psi = 16 ounces) L = MAXIMUM LOADING RATE IN BARRELS PER HOUR