2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

## HOSE AND PIPELINE TESTS

	VESSEL:	FMT 3148
		-
THE FOLLO	OWING ITEMS HAVE BEEN .35-70 AND 33CFR 156	N CHECKED AND TESTED IN ACCORDANCE WITH 5.170 ON 10-24-23
	2	
		PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
		EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
		TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
	N/A	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
242		CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
0.		e 2
THE ABOVE	ITEMS CHECKED, TEST	TED AND VERIFIED BY:

Florida Marine Transporters Inc.

## MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3148	OFFICIAL NUMBER: 1765 547
TESTING LOCATION: HUNT TISC	MAXIMUM LOADING RATE (BPH) 5,000
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER
VESSEL OWNER AND ADDRESS: FMT 3360	FIRTH ST. MANDEVILLE
TEST	RESULTS
10 211-23	14
BEGINNING PRESSURE: 28" of 442 °	BEGINNING TIME: 1630
ENDING PRESSURE: 28"04 1420	ENDING TIME: 1700
TOTAL PRESSURE LOSS:O	
	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"
NOTE: VISSELIS CONSIDERED (ALVA AVA	CONDUCTOR SECRETARION CE 201E ANTO IC
THIS VESSEL HAS BEEN TESTED IN AC	CCORDANCE WITH SECTION 61.304F, AND IS
	ED VAPOR TIGHT.
TESTER: Chad Tolliver (PRINT)	WITNESS:
TESTER: (SIGN)	WITNESS: (SIGN)
	CMT
	AFFILIATION OF WITNESS
CALCULATION OF ALLOWABLE PRESSURE LOSS:	
15.7 11 5000 1 30	706 )= 2.2
$0.861 \times 15.7 \times 5.000 / 30$	(APL)
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI ( L = MAXIMUM LOADING RATE IN BARRELS PER H V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF TANK	our
NOTES: 14.70psi = 406.8 inches of H2O 1psi = 27.67 inches of H2O	
1 inch = 25.40 mm	
1inch = 2.54 cm	
$1oz_{-} = 1.729$ inches OF H2O	