2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	mit 3114
	45
THE FOLLOWING ITEMS HAVE BEEN 46CFR 35.35-70 AND 33CFR 156.	CHECKED AND TESTED IN ACCORDANCE WITH 170 ON $2-3-23$.
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125, P.S.I.
	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED
NIA	AND CHECKED AT 187.5 P.S.I.
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.

THE ABOVE ITEMS CHECKED, TESTED AND VERAFIED BY:

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3114	OFFICIAL NUMBER: 1135087
TESTING LOCATION: NEALE AT.	20 00
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER
VESSEL OWNER AND ADDRESS: FMT 23	GO FIFTH ST. MANDEVICE
TEST RESULTS	
TEST DATE: /2 -3-23	
BEGINNING PRESSURE: 28" of 42°	BEGINNING TIME: 1300
ENDING PRESSURE: 28 "0/514 20	BEGINNING TIME: 1300 ENDING TIME: 1330
TOTAL PRESSURE LOSS:	ALLOWABLE PRESSURE LOSS: 2.2" H20
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOT	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"
THIS VESSEL HAS BEEN TESTED IN AC	CCORDANCE WITH SECTION 61.304F, AND IS ED VAPOR TIGHT.
TESTER: TARRED GOIN (PRINT) TESTER: (SIGN)	WITNESS: D. J. G-01W. (PRINT) WITNESS: (SIGN)
	AFFILIATION OF WITNESS
CALCULATION OF ALLOWABLE PRESSURE LOSS:	
0.861 x 15.7 x (5,000 / 30,	(APL)
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (I L = MAXIMUM LOADING RATE IN BARRELS PER H V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF V NOTES: 14.70psi = 406.8 inches of H2O 1 psi = 27.67 inches of H2O 1 inch = 25.40 mm 1 inch = 2.54 cm 1 oz. = 1.729 inches OF H2O	OUR