Florida Marine Transporters, Inc.

2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

THE FOLLOWING ITEMS HAVE BEEN	CHECKED AND TESTED IN ACCORDANCE WITH	
46CFR 35.35-70 AND 33CFR 156.170 ON 2-20-24		
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.	
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.	
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.	
~/A	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.	
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.	
	3	
THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:		

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3/74	OFFICIAL NUMBER: 1175 783
TESTING LOCATION: CUMMINGS FLT	MAXIMUM LOADING RATE (BPH) 5,000
TARRYCO TECTED. A44	PRESSURE INDICATOR: MANOMETER
vessel owner and address: FMT 236	FIFTH ST MANDEVILLE
	RESULTS
BEGINNING PRESSURE: 28" OF H2 0	BEGINNING TIME: 1400
ENDING PRESSURE 28" OFH20	ENDING TIME:
ENDING PRESSURE: 28" OFH20 TOTAL PRESSURE LOSS:	ALLOWABLE PRESSURE LOSS: 2.2" or H20
	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"
THIS VESSEL HAS BEEN TESTED IN A	CCORDANCE WITH SECTION 61.304F, AND IS ED VAPOR TIGHT.
TESTER: ROBERT MC NEMAR (PRINT)	WITNESS: DAVID MCNEMAR (PRINT)
TESTER: SIGN)	WITNESS: Das a (SIGN)
	TWIS
CALCULATION OF ALLOWABLE PRESSURE LOSS:	AFFILIATION OF WITNESS
F1	706)= 2.2
0.861 x /5.7 x (5,000 / 30,	V) (APL)
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (L = MAXIMUM LOADING RATE IN BARRELS PER F V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF NOTES: 14.70psi = 406.8 inches of H2O 1 psi = 27.67 inches of H2O 1 inch = 25.40 mm 1 inch = 2.54 cm 1 oz. = 1.729 inches OF H2O	, oak