2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	FMT 3296
	a cas
THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46CFR 35.35-70 AND 33CFR 156.170 ON 3-15-24.	
	PRESSURE GAUGES HAVE BEEN CHECKED
	WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
*	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED
WIA	AND CHECKED AT 187.5 P.S.I. CARGO HOSE VISUALLY AND
a	HYDROSTATICALLY CHECKED TO 225 P.S.I.
2	
THE ABOVE ITEMS CHECKED, TEST	ED AND VERIFIED BY:
(4)	1

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3296	OFFICIAL NUMBER: 12945 98	
TESTING LOCATION: 191 FLT		
TANK(S) TESTED: A22	PRESSURE INDICATOR: MANOMETER	
VESSEL OWNER AND ADDRESS: FMT 2360 FIFTH ST. MANDEVILLE		
	RESULTS	
	BEGINNING TIME: 1330	
ENDING PRESSURE: 28" of H20 ENDING PRESSURE: 28" of H20	ENDING TIME: 1400	
TOTAL PRESSURE LOSS:O	4	
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"	
THIS VESSEL HAS BEEN TESTED IN ACCORDANCE WITH SECTION 61.304F, AND IS CONSIDERED VAPOR TIGHT.		
TESTER: ROY HUUAL (PRINT) TESTER (SIGN)	WITNESS: Chad Tolliver (PRINT) WITNESS: (SIGN) FMT	
CALCULATION OF ALLOWABLE PRESSURE LOSS:	AFFILIATION OF WITNESS	
0.861 x /5.7 x (5,000 / 30, (TP) (L) (V	$\frac{706}{(APL)} = \frac{2.2}{(APL)}$	
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (1psi = 16 ounces) L = MAXIMUM LOADING RATE IN BARRELS PER HOUR V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF WATER NOTES: 14.70psi = 406.8 inches of H2O 1psi = 27.67 inches of H2O		
1 inch = 25.40 mm 1inch = 2.54 cm 1oz. = 1.729 inches OF H2O		