2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	-MT 6018
THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46CFR 35.35-70 AND 33CFR 156.170 ON	
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
N/A	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
THE ABOVE ITEMS CHECKED, TEST	ED AND VERIFIED BY:

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 6018	OFFICIAL NUMBER: 126 5593
TESTING LOCATION: 191 FLT.	
TANK(S) TESTED: ALL	PRESSURE INDICATOR: MANOMETER
VESSEL OWNER AND ADDRESS: FMT 2366	FIGH ST. MANDEVILLE
TEST	RESULTS
TEST DATE:	
BEGINNING PRESSURE: 28" of 142"	BEGINNING TIME: 1400
ENDING PRESSURE: 28" or 142° ENDING PRESSURE: 28" or 142°	ENDING TIME: 1430
TOTAL PRESSURE LOSS: \mathcal{O}	ALLOWABLE PRESSURE LOSS: 2.2" A H20
*	AL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS"
(4) (4) (4) (4) (4)	
THIS VESSEL HAS BEEN TESTED IN A	CCORDANCE WITH SECTION 61.304F, AND IS
CONSIDER	ED VAPOR TIGHT.
TESTER: ROY HUUAL (PRINT)	WITNESS: WALT GIBBS (PRINT)
TESTER: (SIGN)	WITNESS: (SIGN)
	FMT
	AFFILIATION OF WITNESS
CALCULATION OF ALLOWABLE PRESSURE LOSS:	
7 30	706 1- 22
$0.861 \times 15.7 \times (5,000) / 30$	(APL)
TP = 14.7 PLUS THE BARGE TEST PRESSURE IN PSI (
L = MAXIMUM LOADING RATE IN BARRELS PER F	ouk
V = VOLUME OF TANK(S) IN BARRELS APL = ALLOWABLE PRESSURE LOSS IN INCHES OF	WATER
NOTES: 14.70psi = 406.8 inches of H2O	
1psi = 27.67 inches of H2O	
1 inch = 25.40 mm	
linch = 2.54 cm	
$1oz_{-} = 1.729$ inches OF H2O	*