

2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL:	FMT 3302
THE FOLLOWING ITEMS HAVE BEEN 46CFR 35.35-70 AND 33CFR 156.	CHECKED AND TESTED IN ACCORDANCE WITH 170 ON $5-26-23$.
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
W I A	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.
THE ABOVE ITEMS CHECKED, TEST	ED AND VERIFIED BY:
*	Les Plynos

Florida Marine Transporters Inc.

MARINE VESSELS VAPOR TIGHTNESS DOCUMENTATION

REQUIRED SUBPART BB-NATIONAL EMISSION STANDARDS FOR BENZENE EMISSIONS FROM TRANSFER OPERATIONS SECTION 61.00-61.306

VESSEL: FMT 3302 OFFICIAL NUMBER: 1294603
TESTING LOCATION: STS FLT MAXIMUM LOADING RATE (BPH) 5,000
TANK(S) TESTED: ALL PRESSURE INDICATOR: MANGETER
VESSEL OWNER AND ADDRESS: PLOPIDA MARINE 236 FIFTH ST MANDEVILLE LA
TEST DATE: 5-26-23
BEGINNING PRESSURE: 28" BEGINNING TIME: 1400
ending pressure:
TOTAL PRESSURE LOSS: ALLOWABLE PRESSURE LOSS: 2.2" of Ha o
NOTE: VESSEL IS CONSIDERED VAPOR TIGHT IF "TOTAL PRESSURE LOSS" IS LESS THAN "ALLOWABLE PRESSURE LOSS" THIS VESSEL HAS BEEN TESTED IN ACCORDANCE WITH SECTION 61.304F, AND IS CONSIDERED VAPOR TIGHT.
TESTER: LEE CHAMPAGNE (PRINT) WITNESS: MATT BRAZZEL (PRINT) TESTER: Le CHAMPAGNE (PRINT) (SIGN) FINT AFFILIATION OF WITNESS CALCULATION OF ALLOWABLE PRESSURE LOSS:
rester: La Clay (SIGN) WITNESS: Martiness (SIGN) AFFILIATION OF WITNESS