



ILLINOIS & MICHIGAN OIL, LLC | 1001 W. 1st St., Joliet, IL 60436

124 Railroad Street | Joliet, IL 60436 | 844.455.4645 | DISPATCH@ILMOIL.COM | ILMOIL.COM



VAPOR TIGHTNES TEST CERTIFICATE

Date Performed: Testing Location: 04-16-2024

B-Slip Lemont

Vessel ID: Vessel Operator: MPX 202

Florida Marine

#	Testing	Results
1	Pressurize all cargo tanks and related vapor systems with dry air to 1.5 psi.	Start Pressure: 1.5 PSI 16"2
2	Hold pressure and check with soap and water for leaks at all valves, hatches, and pipeline connections.	Duration Held: 30 Min 04-16-2024
3	Were any leaks found and repaired? If so note any repairs made below. Re-pressurize and restart test.	Repaired: Yes No N/a
4	Record ending pressure. Maximum pressure change on 10k barges = 0.2 psi and 30k barges = 0.1 psi.	End Pressure: PSI 15.9
*	Overall Result of Testing:	Pass: <input checked="" type="checkbox"/> Fail: <input type="checkbox"/>

Notes / Comments:

chipped away polymere aff OF Hatch gaskets
replaced Vapor pressure gauge

Certification

I hereby certify that the aforementioned tests were conducted in compliance with 40 CFR 61.300 to 40 CFR 61.306.

Name: Armando Sanchez

Signature:

Title: Super Vicer

Note: Illinois & Michigan Oil, LLC (IMO) offers no warranty neither expressed nor implied, to the vessel operator (or owner) stated above, as to the integrity of the tests performed that are listed on this document once the vessel leaves our facility. To the extent permitted by law, vessel owner/operator, agrees to hold harmless IMO, its/their officers directors, agents, and employees from and against any and all claims, suits, liens, judgments, damages, losses, and expenses including reasonable legal fees and costs arising in whole or in part and in any manner from acts, omissions, breach, or default in connection with performance of any work by IMO, its officers directors agents employees and subcontractors.



HERMES OIL COMPANY, INC. / a 501(c)(3) Company



724 National Street | Joliet, Illinois 60436 | 815.454.4615 | DISPATCH@HMOIL.COM | HMOIL.COM

PIPELINE TEST CERTIFICATE

Date Performed: Testing Location: 04-16-2024

B-Slip Lemont

Vessel ID: Vessel Operator: MPX 202

Florida Marine

#	Testing	Results
1	Test all oil transfer systems annually at the pressure of the relief valve or at 1.5 times the maximum allowable working pressure (MAWP) plus any static head pressure in the system for which the equipment will be used.	Test Pressure: PSI 187.5 PSI
2	Test the transfer relief valve annually. It must not exceed the pressure for which it was set and release at or below the manufacturer's set pressure.	Test Pressure: PSI 125 PSI
3	Test each pressure gauge annually. Each pressure gauge must read within 10 percent of the test pressure or be replaced.	Test Pressure: PSI Actual Pressure: PSI 04-16-2024
4	Test each remote controlled operation, or indicating equipment, such as, a remotely operated valve, tank level alarm, or emergency shutdown.	Operational: <input checked="" type="checkbox"/> Yes No N/a Repaired: Yes No N/a
*	Overall Result of Testing:	Pass: <input checked="" type="checkbox"/> Fail: <input type="checkbox"/>

Notes / Comments:

Replaced starboard cargo valve

Certification

I hereby certify that the aforementioned tests were conducted in compliance with 33 CFR 156.170 and 46 CFR 35.35.70.

Name: Armando Sanchez

Signature:

Title: Super. Vicer